

VCF LP - General Update

July 8, 2021

Harvesting:

Mickelson has completed harvesting on WC08A at 12km on the West Canoe.

Mickelson has moved to 46km on the West Canoe and is harvesting WC31 which is a douglas fir leading block.

Plummer is set to start harvesting PS03.

We sent out a tender for 8,500m3 of douglas fir to 5 companies. West Fraser was the successful bidder.

Roads:

Jackman has completed work on the washout on 5 Mile Road. Varda, Yora and the Geotech are happy with fix.

Jackman has moved to the Yellowjacket and has started work on re-establishing the road to working condition. As soon as they are complete, we will bring in engineers to complete surveys on existing bridges for upgrade.

GDA is brushing Yellowjacket and A road up East Canoe. If we get some moisture we will brush West Canoe.

Spaz is logging and building W06 road located at 6km on the West Canoe. This block is planned for CVH.

Bridges:

Alpine has completed the install of the 27m Upper Canoe bridge which will lead to Woodlot. Waiting for engineer to certify. Alpine jumping to BCTS work up Ptarmigan. Possibly back in September

Spaz is under contract to install a bridge up the Dave Henry.

Planning/Other:

Greenstar is working on some new layout up the West Canoe and woodlot.

Woodlot: A management plan and cutting permit has been submitted. Planning to build access road into woodlot and harvest 10,000m3 plus to some road right of way this fall.

Forest Licence:

Starting to submitting CP 3. Roughly 10,000m3 on two blocks. Mix of FdSxBICwHw

Sort Yard:

Fuso deal is complete.

Hauling oversize spruce and fir sawlog to Dunkley.

Trying to clean up yard.

Grants: Nothing

Silviculture:

Tree planting is complete. +/-500,000 trees were planted.

Brushing is ongoing. Roughly 100ha are planned for brushing mainly targeting deciduous species.

Brushers paused due to heat wave and fire hazard.